

Date of completion : 31.12.2018

PROJECT OUTCOME CERTIFICATE

Improvement of WLS to un covered areas of Balasore Municipality
(Annexure)

Project Code: AMRUT / OD/ PJs AMRUT/OD/BALASORE/WS/17

Project components
(to be filled in by PHEO)

Intake (dia. & Cap. in MLD)	Nil
WTP (Cap. in MLD)	Nil
Production Well (Nos. & Cap. in ML)	26 Nos. 2.48 ML
Storage	Nil
ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	
Distribution Network (length in KM)	9.856 KM

Outcome

(Pre & post target to be entered by PHEO in sync. with monitoring tool)

Description	Pre Implementation	Post Implementation-Target	Post Implementation-Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	124 LPCD	124 LPCD	124 LPCD
Storage (ML)	0.75 ML	0.75 ML	0.75 ML
Increase in Supply Duration (hrs)	-	-	-
Household Coverage in project area	(Enter Total no. Of houses in the project area & existing connections if any) 1200	(Enter targeted no. of New connections) 200	(Enter actual no. of New connections) 0
Equity & Adequacy (Adequate quantity reaches last house in tail end)		Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Please Tick the appropriate box

*Computation of LPCD = (Daily quantity supplied to project area in ltr) / (total population in project area)

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.