

PROJECT OUTCOME CERTIFICATE





Name of the Project	IMPROVEMENT OF WATER SUPPLY TO MATIASAHI AND ADJOINING AREAS IN WARD NO. 7, KHALLIKOTE N.A.C UNDER STATE PLAN, 2017 - 18
Project Code	
Project components (To be filled in by PHFO)	
Intake (dia & Cap. In MLD)	-
WTP (Cap. In MLD)	-
Production well (Nos. & Cap. In ML)	1no. & 0.09ML
Storage ESR (Nos. & Cap. In ML)	-
GSR (Nos. & Cap. In ML)	1no. & 0.04ML
Distribution network (length in Km)	Laying of 110mm OD pvc 0.110 K.M

Outcome

Description	Pre Implementation	Post Implementation - Target	Post Implementation- Actual (To be verified & recorded by the team)
Increase in supply Quantity (LPCD*)	25(only stand posts)	135	Provided with new house service connection
Storage (ML)	NIL	0.04	Construction of 1no. UGR near Matiasahi
Increase in supply duration (Hrs)	4hours through stand postonly.	2hours	Supplied to house holds with adequate pressure..
Household coverage in project area	No. of Households 130 & No. of existing connections - nil in the project area & existing connections if any)	130nos.	Providing of house service connections are in progress
Equity & Adequacy (Adequate quantity reaches last houses in tail end)		Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Please Tick the appropriate box
*Computation of LPCD=(Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to the best of our knowledge.

Signature, Name & Designation

 Jitendra Kumar COUNSILOR Ward No. 7 N.A.C. Khallikote Corporator (S)	 Executive Officer Commissioner's/Executive Officer's representative N.A.C. Khallikote (Gm)	 Tahasildar Collector's representative Khallikote (Gm)	 P.L. Sub-Divisional Engineer Representative
---	---	--	--

Note: This certificate cannot be treated as confirmation or approval of execution quantity.