




Project outcome				
Name of Project	Laying of distribution network in ward No. 5, 6, 7, 13, 14, 15 & 19 of Kendrapara municipality under State-Plan.			
Project code				
Project components (to be filled in by PHEO)				
Intake ( dia. & Cap. in MLD)	Nil			
WTP (Cap. in MLD)	Nil			
Production well	Nil			
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	Nil			
Distribution network (length in Km)	4.34 K.m			
Outcome (Pre & post target to be entered by PHEO in sync. with monitoring tool)				
Description	Pre Implementation	Post Implementation - Target		Post Implementation -Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	-	--	-	-
Storage (ML)	-	Nil		-
Increase in Supply Duration (Hrs)	-	Nil		-
Household Coverage In project area	(Enter Total no. of houses in the project area & existing connections if any) Total No of House Hold-360 Existing connection -304	(Enter targeted no. of New connections)-62		(Enter actual no. of new Connections)-62
Equity & Adequacy (Adequate quantity reaches last house in tail end)		Yes	<input checked="" type="checkbox"/>	Please Tick the appropriate box
		No	<input type="checkbox"/>	
*Computation of LPCD =(Daily quantity supplied to project area in ltr)/(total population in project area)				
Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge				
Signature, Name & Designation				

There is no council body			
Councilor(s)	Commissioner's Executive Kendrapara Municipality	TARASILDAR KENDRAPARA	Representative Division KENDRAPARA
Corporator(s)			

Note: This certification cannot be treated as confirmation or approval of execution quantity