

OFFICE OF THE EXECUTIVE ENGINEER
P.H.DIVISION KORAPUT
Behind State Bank of India Koraput Telephone-cum-Fax-06852-250740,
Email ID: eepkorp@gmail.com

By Email

Letter No. 7112 Dated: 28/12/18

To

The Engineer-in-Chief,
P.H.(O), Bhubaneswar.

Sub:- Submission of Project Outcome Certificate of different works under State Plan .

Sir,

With reference to the subject cited, I am submitting herewith the Project Outcome Certificate of different works in the prescribed format after counter signature of designated nodal officers under P.H. Division, Koraput for favour of kind information and necessary action.

Sl.No.	Name of work
1.	Laying of distribution pipe line to uncovered area of Sunabeda & Semiliguda under State Action Plan for the year 2017-18.
2.	Sinking of Production well at Biju Colony & Indira Colony of Sunabeda Municipality under State Action Plan for the year 2017-18.
3.	Construction of OGR tank at Harijan Sahi Semiliguda of Sunabeda Municipality under State Action Plan 2017-18.
4.	Construction of Mini Water Tank at Rajiv Colony of Sunabeda Municipality under State Action Plan for the year 2017-18.

Yours faithfully,

Encl:- As above - 4 sets
4 (Encl)

Memo No. 7113 Dated: 28/12/18
Executive Engineer
P.H.Division Koraput

Copy with enclosures submitted to the Superintending Engineer, P.H. Circle, Bhawanipatna for favour of kind information and necessary action.

Encl:- As above - 4 sets

Memo No. 7114 Dated: 28/12/18
Executive Engineer, (PH)

Copy with enclosures to the Asst. Executive Engineer, P.H.Sub-Division, Koraput for information and necessary action.

Encl:- As above - 4 sets

Executive Engineer, (PH)

7/10/11
 5/11/11
 2/11/11

PROJECT OUTCOME CERTIFICATE

Name of Project		Laying of distribution pipe line to uncovered area of Sunabeda Municipality, Sewiliguda	
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	- NA -		
WTP (Cap. in MLD)	- NA -		
Production well (Nos. & Cap. in ML)	- NA -		
Storage ESR (Nos. & Cap. in ML)	- NA -		
GSR (Nos. & Cap. in ML)	- NA -		
Distribution network (length in Km)	2.80 km.		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation - Target	Post Implementation -Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	- NA -		
Storage (ML)	- NA -	- NA -	- NA -
Increase in Supply Duration (Hrs)	- NA -	1 hr.	1 hr.
Household Coverage In project area	(Enter Total no. of houses in the project area & existing connections if any) 165	(Enter targeted no. of New connections) 72	(Enter actual no. of new Connections) 65
Equity & Adequacy (Adequate quantity reaches last house in tail end)	Yes		Please Tick the appropriate box
	No		
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

Jyotsna Rout Councillor Ward-18 Sunabeda Municipality	<i>(Signature)</i> Executive Officer Sunabeda Municipality	<i>(Signature)</i> Collector's Representative DUDA, KORAPUT P.H. 585117	<i>(Signature)</i> Junior PHEO Engineer Representative
Councillor(s)/ Corporator(s) Sunabeda Municipality	Commissioner's/Executive Officer's representative	Collector's Representative	Junior PHEO Engineer Representative

Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Sinking of Production well at Bije colony & Indira colony of Sunabeda (M)
Project code	
Project components <i>(to be filled in by PHEO)</i>	
Intake (dia. & Cap. in MLD)	-NA-
WTP (Cap. in MLD)	1.40 & 50 Lpm
Production well (Nos. & Cap. in ML)	-NA-
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	-NA-
Distribution network (length in Km)	1200 mtr

Outcome

(Pre & post target to be entered by PHEO in sync. with monitoring tool)

Description	Pre Implementation	Post Implementation - Target	Post Implementation - Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	-	135	100
Storage (ML)	-NA-	-NA-	-NA-
Increase in Supply Duration (Hrs)	-	1 hr	1 hr
Household Coverage in project area	(Enter Total no. of houses in the project area & existing connections if any)	40 (Enter targeted no. of New connections)	25 (Enter actual no. of new Connections)
Equity & Adequacy (Adequate quantity reaches last house in tail end)	Yes		Please Tick the appropriate box
	No		

*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

Suprabha Behara <i>Executive Officer</i>	Suprabha Behara <i>Commissioner's/Executive Officer's representative</i>	<i>Collector's Representative</i>	<i>Junior Engineer</i> P.H. Sec-II, Sunabeda <i>Representative</i>
---	---	-----------------------------------	--

DUDA, KORAPUT

Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Construction of OGR tank at Hanjira Sahi
Project code	Sewerage of Sunabeda Municipality
Project components <i>(to be filled in by PHEO)</i>	
Intake (dia. & Cap. in MLD)	-NA-
WTP (Cap. in MLD)	-NA-
Production well (Nos. & Cap. in ML)	-NA-
Storage ESR (Nos. & Cap. in ML)	0.45 ML
GSR (Nos. & Cap. in ML)	
Distribution network (length in Km)	4.10 Km

Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation - Target	Post Implementation - Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	75	140	135
Storage (ML)	-	0.45 ML	0.45 ML
Increase in Supply Duration (Hrs)	1 hr 30 min	2 hr	2 hr 10 min
Household Coverage In project area	(Enter total no. of houses in the project area & existing connections if any) -NA-	(Enter total no. of New connections) -NA-	(Enter total no. of new Connections) -NA-
Equity & Adequacy (Adequate quantity reaches last house in tail end)	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		Please Tick the appropriate box

*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation			
<i>(Signature)</i> Councillor(s)/ Corporation(s)	<i>(Signature)</i> Commissioner's/Executive Officer's representative	<i>(Signature)</i> Collector's Representative DUDA, KORAPUT	<i>(Signature)</i> PHEO Engineer Representative Sunabeda





Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project		Construction of Mini water tank at Raju Colony of Sunabada Municipality	
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	- NA -		
WTP (Cap. in MLD)	- NA -		
Production well (Nos. & Cap. in ML)	- NA -		
Storage ESR (Nos. & Cap. in ML)	1 No, 0.17 ML		
GSR (Nos. & Cap. in ML)			
Distribution network (length in Km)	0.25 Km.		
Outcome <i>(Pre & post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation - Target	Post Implementation -Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	90	140	140
Storage (ML)	-	0.17 ML	0.17 ML
Increase in Supply Duration (Hrs)	30 min	1hr 15 min	1hr 15 min
Household Coverage In project area	100 <i>(Enter Total no. of houses in the project area & existing connections if any!)</i>	70 <i>(Enter targeted no. of New connections)</i>	60 <i>(Enter actual no. of new Connections)</i>
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>	Yes		Please Tick the appropriate box
	No		
*Computation of LPCD =(Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

 Narendra Chandra Councillor(s)/ Corporator(s)	 Sunabada Municipality In Charge Municipality Commissioner's/Executive Officer's representative	 Project Director DUDA, KORAPUT	 PHEO Representative
--	---	---	---

Note: This certification cannot be treated as confirmation or approval of execution quantity