

Project outcome				
Name of Project	Laying of pipe line in un covered areas of ward No.2,3,4,12, 17,18,20 & 21 in Kendrapara municipality including sinking of production well at Badahat in ward no.17 under State-Plan.			
Project code				
Project components (to be filled in by PHEO)				
Intake (dia. & Cap. in MLD)	Nil			
WTP (Cap. in MLD)	Nil			
Production well	1 No- 0.36 ML			
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	Nil			
Distribution network (length in Km)	4.32 KM			
Outcome (Pre & post target to be entered by PHEO in sync. with monitoring tool)				
Description	Pre Implementation	Post Implementation - Target		Post Implementation -Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	-	-	-	-
Storage (ML)	Nil			
Increase in Supply Duration (Hrs)				
Household Coverage In project area	(Enter Total no. of houses in the project area & existing connections if any) Total No of House Hold-500 Existing connection -432	(Enter targeted no. of New connections)-68	(Enter actual no. of new Connections)-68	
Equity & Adequacy (Adequate quantity reaches last house in tail end)	Yes	✓	Please Tick the appropriate box	
	No			
*Computation of LPCD =(Daily quantity supplied to project area in ltr)/(total population in project area)				
Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge				
<u>Signature, Name & Designation</u>				

There is no council body	<i>[Signature]</i> 24/12/18	<i>[Signature]</i> 24.12.18	<i>[Signature]</i>
Councilor(s)	Commissioner's Executive Kendrapara Municipality	TALASILDAR KENDRAPARA	Representative KENDRAPARA

Note: This certification cannot be treated as confirmation or approval of execution quantity