




PROJECT OUTCOME CERTIFICATE

Name of Project	Provision of Water Supply to uncovered and urban poor areas of Chandbali (Periphery).			
Project code				
Project components <i>(to be filled in by PHEO)</i>				
Intake (dia. & Cap. in MLD)	Nil			
WTP (Cap. in MLD)	Nil			
Production well (Nos. & Cap. in ML)	200 mm dia -1 No, 0.316 ML			
Storage ESR (Nos. & Cap. in ML)	Nil			
GSR (Nos. & Cap. in ML)				
Distribution network (length in Km)	1.685 Km			
Outcome <i>(Pre&post target to be entered by PHEO in sync. with monitoring tool)</i>				
Description	Pre Implementation	Post Implementation - Target		Post Implementation -Actual(to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	0	70		70
Storage (ML)	NA	NA		NA
Increase in Supply Duration (Hrs)	0	8		8
Household Coverage In project area	Total No of Houses in the Project area = 62 & Existing Connections = 0	Targeted no. of New connections = 62		Actual no. of new Connections = 0
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>		Yes	√	Please Tick the appropriate box
		No		
<i>*Computation of LPCD =(Daily quantity supplied to project area in ltr)/(total population in project area)</i>				

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name& Designation

	 27/10/18 Junior Engineer Commissioner's/Executive Officer's representative	 27/11/18 Collector's Representative Asst. Collector Nizarat Section Collectorate, Bhadrak	 23-10-18 Assistant Engineer PHEO Representative
--	---	--	--




Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Provision of Water Supply to Nayahat, Sanaostia and its adjoining area in Chandbali.		
Project code			
Project components <i>(to be filled in by PHEO)</i>			
Intake (dia. & Cap. in MLD)	Nil		
WTP (Cap. in MLD)	Nil		
Production well (Nos. & Cap. in ML)	200 mm dia -1 No, 0.316 ML		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)	Nil		
Distribution network (length in Km)	1.70 Km		
Outcome <i>(Pre&post target to be entered by PHEO in sync. with monitoring tool)</i>			
Description	Pre Implementation	Post Implementation - Target	Post Implementation -Actual(to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	0	70	70
Storage (ML)	NA	NA	NA
Increase in Supply Duration (Hrs)	0	8	8
Household Coverage In project area	<i>Total No of Houses in the Project area = 127 & Existing Connections = 0</i>	<i>Targeted no. of New connections = 127</i>	<i>Actual no. of new Connections = 0</i>
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>	Yes <input checked="" type="checkbox"/>		<i>Please Tick the appropriate box</i>
	No <input type="checkbox"/>		
<i>*Computation of LPCD =(Daily quantity supplied to project area in ltr)/(total population in project area)</i>			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name& Designation

	 Junior Engineer Chandbali R.C.C.	 Collector's Representative Asst. Collector Nizarat Section Collectorate, Bhadrak	 Assistant Engineer PHEO Chandbali
Councillor(s)/ Corporator(s)	Commissioner's/Executive Officer's representative	Collector's Representative	Assistant Engineer PHEO Representative




Note: This certification cannot be treated as confirmation or approval of execution quantity

PROJECT OUTCOME CERTIFICATE

Name of Project	Sinking of 200 mm dia Production well at Shastrighat for improvement of water supply to market area, Shastrighat and Sompur area in Chandbali.						
Project code							
Project components <i>(to be filled in by PHEO)</i>							
Intake (dia. & Cap. in MLD)	Nil						
WTP (Cap. in MLD)	Nil						
Production well (Nos. & Cap. in ML)	200 mm dia -1 No, 0.316 ML						
Storage ESR (Nos. & Cap. in ML)	Nil						
GSR (Nos. & Cap. in ML)							
Distribution network (length in Km)	0.00 Km						
Outcome <i>(Pre&post target to be entered by PHEO in sync. with monitoring tool)</i>							
Description	Pre Implementation	Post Implementation - Target	Post Implementation -Actual(to be verified & recorded by the team)				
Increase in Supply Quantity (LPCD*)	0	70	70				
Storage (ML)	NA	NA	NA				
Increase in Supply Duration (Hrs)	0	8	8				
Household Coverage In project area	Total No of Houses in the Project area = 45 & Existing Connections = 0	Targeted no. of New connections = 45	Actual no. of new Connections = 0				
Equity & Adequacy (Adequate quantity reaches last house in tail end)	<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 50%;">Yes</td> <td style="width: 50%; text-align: center;">√</td> </tr> <tr> <td>No</td> <td></td> </tr> </table>		Yes	√	No		Please Tick the appropriate box
Yes	√						
No							
*Computation of LPCD =(Daily quantity supplied to project area in ltr)/(total population in project area)							

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name& Designation

	 27/10/18 Junior Engineer Commissioner's/Executive Officer's representative Chandbali N.A.C	 27/11/18 Collector's Representative Asst. Collector Nizamat Section Collectorate, Bhadrak
Councillor(s)/ Corporator(s)	 28/10/18 Assistant Engineer PHEO P.H. Section Chandbali Representative	

Note: This certification cannot be treated as confirmation or approval of execution quantity