PROJECT OUTCOME CERTIFICATE

Name of the Project	Sinking of Production well at Rameswar and laying of Pipe line to uncovered areas of					
	Polasa	ra NAC	 			
Project Code	<u> </u>					
		Project co	mponents			
		/To be filled	in by PHEO)	\$ ₁₀		
Intake (dia & Cap. In MI	D)	(10 be filled	III by Frico,			
WTP (Cap. In MLD)		-				
Production well (Nos. & Cap. In ML)						
Storage ESR (Nos. & Cap. In ML)		- · · · · · · · · · · · · · · · · · · ·				
GSR (Nos. & Cap. In ML)		-				
Distribution network		1.30KM(110mm PVC Pipe)				
(length in Km)				.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		
			come			
		st target to be entered by Pre Implementation	PHEO in syn	c. With mon	Post Implementation-	
Description	Description		Post Implementation - Target		Actual (To be verified &	
					recorded by the team) .	
Increase in supply Quantity (LPCD*)		58		54	After completion of this project while supply has been in crease 6 (h) LIPCD for the Town	
Storage (ML)	 	1.05ML		5ML ,		
Increase in supply duration (Hrs)		3 hours	3 hours			
Household coverage		400			New House connections	
in project area				00	(water sypphy) are being provided.	
	(Enter Total no. of houses in					
		project area & existing connections if any)	(Enter targeted no. of New connections)		(Enter actual no. of new connections)	
Equity & Adequacy			Yes	٧	Please Tick the	
(Adequate quantity reaches last houses in tail end)			No		appropriate box	
*Computation of LPCD	=(Daily	quantity supplied to proj	ect area in It	r)/(total		
population in project a	rea)					

Certified that the above project has been completed and put to service. The information provided herein are correct to the best of our knowledge.

Signature, Name & Designation

Kriishna Pradham 26/06/18	Expositive o	Tahasildar CollectoPsRepresentative	Assistant Executive Engineer
Councillor(s)/W.No.	Commissione Polaselinve	Collector Representative	P.H. Sup-Division, Aska
Corporator(s)	Officer's representative		Representative

Note:This certificate cannot be treated as confirmation or approval of execution quantity.