

OFFICE OF THE EXECUTIVE ENGINEER, P.H. DIVISION, BHANJANAGAR AT CHATRAPUR

Letter No. 3979 Dated. 02/7/18

To

The Engineer-in-Chief,
P.H Odisha,
Bhubaneswar..

Sub :- Submission of Project Outcome Certificates of State Plan works 2017-18.
Sir,

With reference to above, I am submitting here with the project outcome certificates of State Plan works for the year 2017-18 duly verified and signed by the Councillor, Executive Officer, Collector's representative (Tahasildar) and PHEO representative of concerned ULB of the following works for favour of kind information and necessary action.

1. Improvement of water supply to scarcity pockets of Aska NAC (Taluka road, Gandhi nagar, Pakalapalli W.No.15,18.).
2. Sinking of production well 4 nos in the river bank of Rushikulya at Sunambasahi of Aska NAC and purchase & installation of suitable pumping sets and electrification to the bores with laying of pipe line and connection for Improvement of water supply to Aska NAC.
3. Improvement of water supply to Badagaon Ward No.1 (Uncovered & scarcity pockets) of Balliguda NAC.
4. Sinking of production well at Rameswar and laying of pipe line to uncovered areas of Polosara NAC.
5. Improvement of water supply to Kabisuryanagar NAC with Tankachhai as source .

Encl:- Project outcome certificates as above – 5 nos .

Yours faithfully

Memo No... 3980

Dated. 02/7/18

Copy submitted to the Project Director, DUDA, Chatrapur , Ganjam for favour of kind information.

Encl:- As above – 5 nos.

Memo No... 3981

Dated. 02/7/18

Copy submitted to the Superintending Engineer, P.H Circle, Berhampur for favour of kind information and necessary action.

Encl:- As above – 5 nos.

Memo No... 3982

Dated. 02/7/18

Copy to the Assistant Executive Engineer, P.H Sub-Division, Phulbani/ Aska for information and necessary action .

PROJECT OUTCOME CERTIFICATE

Name of the Project	Improvement of water supply to Scarcity pockets of Aska NAC (Taluka Road, Gandhi Nagar, Pakalapali, W.No. 15,18		
Project Code			
Project components			
(To be filled in by PHEO)			
Intake (dia & Cap. In MLD)	-		
WTP (Cap. In MLD)	-		
Production well (Nos. & Cap. In ML)	2 no / 0.17ML(0.085ML each)		
Storage ESR (Nos. & Cap. In ML)	-		
GSR (Nos. & Cap. In ML)	-		
Distribution network (length in Km)			
Outcome			
(Pre & post target to be entered by PHEO in sync. With monitoring tool)			
Description	Pre Implementation	Post Implementation - Target	Post Implementation- Actual (To be verified & recorded by the team)
Increase in supply Quantity (LPCD*)	105	121 Lpcd	<i>16 lpcd has been increased for the total NAC area</i>
Storage (ML)	0.725ML	0.725ML	
Increase in supply duration (Hrs)	6 hours	6 hours	
Household coverage in project area	200 nos Households & 4 nos Existing connection nil. (Enter Total no. of houses in the project area & existing connections if any)	196 (Enter targeted no. of New connections)	<i>House hold water supply connections are being provided</i> (Enter actual no. of new connections)
Equity & Adequacy (Adequate quantity reaches last houses in tail end)		Yes v No	Please Tick the appropriate box
*Computation of LPCD=(Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to the best of our knowledge.

Signature, Name & Designation

30.6.18 <i>Kailesh Poddhon</i> W.No-10 Councilor	<i>[Signature]</i> 30/6/18 Executive Officer	<i>[Signature]</i> 30.06.18 Tahasildar	<i>[Signature]</i> 30/6/18 Assistant Executive Engineer P.H. Sub Division, Aska PHEO
Councillor(s)/ Corporator(s)	Commissioner's/Executive Officer's representative	Collector's Representative ASKA (Ganjam)	Representative

Note: This certificate cannot be treated as confirmation or approval of execution quantity.

PROJECT OUTCOME CERTIFICATE

Name of the Project Sinking of Production well 4nos in the river bank of Rushikulya at Sunambosahi, of Aska NAC and Purchase & installation of suitable pumping sets and electrification to the bores with laying of pipe line and connection for Imp. Of W/S to Aska NAC

Project Code

Project components
(To be filled in by PHEO)




Intake (dia & Cap. In MLD)	-
WTP (Cap. In MLD)	-
Production well (Nos. & Cap. In ML)	4 nos/ 0.35 ML(0.09ML each average)
Storage ESR (Nos. & Cap. In ML)	-
GSR (Nos. & Cap. In ML)	-
Distribution network (length in Km)	1.00K.M(150mm dia D.I.pipe)

Outcome
(Pre & post target to be entered by PHEO in sync. With monitoring tool)

Description	Pre Implementation	Post Implementation - Target	Post Implementation- Actual (To be verified & recorded by the team)
Increase in supply Quantity (LPCD*)	105 Lpcd	121Lpcd	16 lpcd has been increased for the total NAC area.
Storage (ML)	0.725ML	0.725ML	
Increase in supply duration (Hrs)	6 hours	6 hours	
Household coverage in project area	600 nos Households & 300 nos Existing connections. (Enter Total no. of houses in the project area & existing connections if any)	200 Nos. (Enter targeted no. of New connections)	House water supply connections are being provided. (Enter actual no. of new connections)
Equity & Adequacy (Adequate quantity reaches last houses in tail end)		Yes v No	Please Tick the appropriate box
*Computation of LPCD=(Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to the best of our knowledge.

Signature, Name & Designation

Basanti patra W.No. 9 Councilor Councillor(s)/ Corporator(s)	 30/15/18 Executive Officer Commissioner's/Executive Officer's representative	 30.06.18 Collector's Representative ASKA (Ganjam)	 30/6/18 Assistant Executive Engineer P.H. Sub Division, Aska Representative
---	---	---	--





Note: This certificate cannot be treated as confirmation or approval of execution quantity.

PROJECT OUTCOME CERTIFICATE

Name of Project		Improvement of WLS to Badgaon Ward No - 1 (un covered & scarcity pockets) of Balliguda NAC	
Project code			
Project components (to be filled in by PHEO)			
Intake (dia. & Cap. in MLD)		—	
WTP (Cap. in MLD)		—	
Production well (Nos. & Cap. in ML)		1 no & 0.014 ML.	
Storage ESR (Nos. & Cap. in ML)		—	
GSR (Nos. & Cap. in ML)		—	
Distribution network (length in Km)		—	
Outcome (Pre & post target to be entered by PHEO in sync. with monitoring tool)			
Description	Pre Implementation	Post Implementation - Target	Post Implementation -Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD*)	6 LPCD		28 LPCD.
Storage (ML)	—	—	—
Increase in Supply Duration (Hrs)	1 hr		2.5 hrs.
Household Coverage In project area	(Enter Total no. of houses in the project area & existing connections if any)	(Enter targeted no. of New connections)	(Enter actual no. of new Connections)
Equity & Adequacy (Adequate quantity reaches last house in tail end)	Yes		Please Tick the appropriate box
	No		
*Computation of LPCD =(Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

 Snehata Mawar Councilor NAC Balliguda Ward No. 1, Badgaon	 Commissioner/Executive Officer, Sub-Office NAC, Balliguda	 Collector's Representative Sub-Collector BALLIGUDA	 PHEO Representative P.H. Section, G.Udayagin
---	--	---	---





Note: This certification cannot be treated as confirmation or approval of actual quantity

PROJECT OUTCOME CERTIFICATE

Name of the Project	Sinking of Production well at Rameswar and laying of Pipe line to uncovered areas of Polasara NAC		
Project Code			
Project components			
(To be filled in by PHEO)			
Intake (dia & Cap. In MLD)	-		
WTP (Cap. In MLD)	-		
Production well (Nos. & Cap. In ML)			
Storage ESR (Nos. & Cap. In ML)	-		
GSR (Nos. & Cap. In ML)	-		
Distribution network (length in Km)	1.30KM(110mm PVC Pipe)		
Outcome			
(Pre & post target to be entered by PHEO in sync. With monitoring tool)			
Description	Pre Implementation	Post Implementation - Target	Post Implementation- Actual (To be verified & recorded by the team)
Increase in supply Quantity (LPCD*)	58	64	After completion of this project water supply has been increased to (24) LPCD for the Town.
Storage (ML)	1.05ML	1.05ML	
Increase in supply duration (Hrs)	3 hours	3 hours	
Household coverage in project area	400 <small>(Enter Total no. of houses in the project area & existing connections if any)</small>	200 <small>(Enter targeted no. of New connections)</small>	New House connections (water supply) are being provided. <small>(Enter actual no. of new connections)</small>
Equity & Adequacy <small>(Adequate quantity reaches last houses in tail end)</small>	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>		Please Tick the appropriate box
	No <input type="checkbox"/> Yes <input checked="" type="checkbox"/>		
*Computation of LPCD=(Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to the best of our knowledge.

Signature, Name & Designation

 Krishna Pradham 26/06/18 Councillor(s)/W.No.5 Corporator(s)	 Executive Officer NAC Polasara Commissioner's/Executive Officer's representative	 26/06/18 Tahasildar Polasara Collector's Representative	 Assistant Executive Engineer PHEO P.H. Sub-Division, Aska Representative
---	--	--	--





Note: This certificate cannot be treated as confirmation or approval of execution quantity.

PROJECT OUTCOME CERTIFICATE

Name of the Project	Improvement of W/S to Kabisuryanagar NAC with Tankachai as source		
Project Code			
Project components			
(To be filled in by PHEO)			
Intake (dia & Cap. In MLD)	-		
WTP (Cap. In MLD)	-		
Production well (Nos. & Cap. In ML)	2 nos / 0.18ML(0.09ML per each)		
Storage ESR (Nos. & Cap. In ML)	-		
GSR (Nos. & Cap. In ML)	-		
Distribution network (length in Km)	1.31K.M(200mm dia D.I.pipe 506 Mtr& 105 mm dia D.I pipe 804 Mtr)		
Outcome			
(Pre & post target to be entered by PHEO in sync. With monitoring tool)			
Description	Pre Implementation	Post Implementation - Target	Post Implementation- Actual (To be verified & recorded by the team)
Increase in supply Quantity (LPCD*)	62	70	After completion of this project water supply has been increased & Lped for the town
Storage (ML)	0.825ML	0.825ML	
Increase in supply duration (Hrs)	4 hours	4 hours	
Household coverage in project area	200 <small>(Enter Total no. of houses in the project area & existing connections if any)</small>	200 <small>(Enter targeted no. of New connections)</small>	New House connections (water supply) are being provided, <small>(Enter actual no. of new connections)</small>
Equity & Adequacy <small>(Adequate quantity reaches last houses in tail end)</small>	Yes		Please Tick the appropriate box
	No		
*Computation of LPCD=(Daily quantity supplied to project area in ltr)/(total population in project area)			

Certified that the above project has been completed and put to service. The information provided herein are correct to the best of our knowledge.

Signature, Name & Designation

 Vice Chairperson N.A.C. Kabisuryanagar(Gm.) Councilor(s)/ Corporator(s)	 Executive Officer N.A.C. Kabisuryanagar Commissioner's/Executive Officer's representative	 Tahasildar Kabisuryanagar Collector's/Executive Representative	 Assistant Executive Engineer P.H. & S.D. Division, A.ka PHEO Representative
---	--	--	---

Note: This certificate cannot be treated as confirmation or approval of execution quantity.