




PROJECT OUTCOME PROJECT			
Name of Project	Construction, commissioning of 4.5lakh liter capacity UGR & external electrification with site development, retaining wall and laying of 300mm dia. DI K-9 clear water rising main from Dayanidhi Chowk to UGR near Sadar Police Station for water supply to Santinagar, Shaktinagar, Railway station line, College area at Bhawanipatna.		
Project Code	1516255521721		
Project Components (to be filled by PHEO)			
Intake (dia. & Cap. In MLD)	.....		
WTP (Cap. In MLD)	.....		
Production well (Nos. & Cap. In ML)	.....		
Storage ESR ( Nos & Cap. In ML) GSR ( Nos & Cap. In ML)	1 No. GSR & Capacity 0.45 ML		
Distribution Network ( Length in KM)	1.90 (Rising main), 100KVA/0.40 Sub-Station etc.		
Outcome (Pre & past target to be entered by PHEO in sync with monitoring tool)			
Description	Pre Implementation	Post Implementation Target	Post Implementation-Actual (to be verified & recorded by the team)
Increase in supply quantity (LPCD*)	.....	.....	.....
Storage (ML)	.....	.....	0.45
Increase in supply duration (Hrs)	.....	.....	.....
Household Coverage in project area=1411	(Enter total no of houses in the project area & existing connections if any)=15595 HH & 2890 No.existing	(Enter targeted no of new connection)=800 no.	(Enter actual no of new connections)=150 no
Equity & Adequacy (Adequate quantity reaches last house in tail end)		Yes	√
		No	Please Tick the appropriate box

\*Computation of LPCD = (Daily quantity supplied to project area in ltr) / (total population in project area)

Cerified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge

Signature, Name & Designation

	 14/3/15	 19/3/19	 12.3.19
Councillor(s)/ Corporator(s)	Commissioner's/ Executive Officer Bhawanipatna Municipality	Collector's Representative Kalahandi RWS&S Division Bhawanipatna	Asst. Executive Engineer P. Kalahandi Division Bhawanipatna

Note: This certification cannot be treated as confirmation or approval of execution of work.

**Executive Engineer**  
**Kalahandi RWS&S Division**  
**Bhawanipatna**