

PROJECT OUTCOME CERTIFICATE

Name of Project	Improvement of Water Supply to Ward No. 1,2,3 of Jeypore Municipality Under Water Supply Projects Proposed for State Action Plan 2017-18.		
Project Code	Project Component (to be filled in by PHEO)		
Intake (dia & Cap. in MLD)		
WTP (Cap.in ML)		
Production well (Nos & Cap in ML)		
Storage ESR (Nos. & Cap in ML) GSR (Nos. & Cap in ML)	9.00Lakhs Ltr (1No and Cap. 0.9ML)		
Distribution main (length in Km)	2.285Kms.		
Outcome (Pre & post target to be entered by PHEO in sync. With monitoring tool)			
Description	Pre Implementation	Post Implementation Target	Post Implementation Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD)	124	155 LPCD	155LPCD
Storage (ML)
Increase in supply Duration (Hrs)	Nil	4Hrs	4Hrs
Household coverage in project area	(Enter total no of houses in the project are & existing connections if any)		(Enter actual no of new connection)
Equity & Adequacy (Adequate quantity reaches last house in tail end)	Yes		Please tick the appropriate box
	No		
*Computation of LPCD = (Daily quantity supplied to project area in ltr) total population in project area .			

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature Name & Designation

Councillor(s)/ Corporate (s)	Commissioner's / Executive Officer's representative	Collector's Representative	PHEO Representative
			

Assistant Engineer
Jeypore Municipality

Project Director
DUDA, KORAPUT P. H. Sub-Division, Jeypore