PROJECT OUTCOME CERTIFICATE

Name of the Project	Impro	ovement of W/S to Scarci	ty pockets of	Polasara N	AC under State Plan 2017-18		
📌 🎮 oject Code	R	to Gopebandhu	14 D.1. Kz	Pipe liv	ne fin Dimiria River B		
, ·			mponents	or Chan	a, of polasara ninc		
		(To be filled	l in by PHEO)				
Intake (dia & Cap. In MLD)		-					
WTP (Cap. In MLD)		-					
Production well (Nos. & Cap.		• · · · · · · · · · · · · · · · · · · ·					
In ML)							
Storage							
ESR (Nos. & Cap. In ML)		-					
GSR (Nos. & Cap. In ML)		-					
Distribution network 3.6 KM (3.6 KM (150 mm dia D.I.	KM (150 mm dia D.I. K7 Pipe)				
(length in Km)		3.0 KW (130 Hilli did D.I. K/ Pipe)					
(Teriger III Till)		Out	come				
(Pr	e & Po	st target to be entered by		. With moni	itoring tool)		
Description	Pre Implementation		Post Implementation -		Post Implementation-		
			Tar	get	Actual (To be verified &		
					recorded by the team)		
Increase in supply		64 LPCD	75 LPCD		Water supply improved		
Quantity (LPCD*)					in the above said area		
Storage (ML)	1.05 ML		_				
Increase in supply	4.00 Hrs		4.5 Hrs		Increased hours of supply		
duration (Hrs)					for this Zo ne		
Household coverage	500/300		200				
in project area					House Connections are		
	(Ent		(Enter targeted no. of		being provided for		
	the Project area		New connection)		universal coverage		
		connections if any)	,		60 House connections provided		
×*					(Enter actual no. of new		
F '. O A !					connections)		
Equity & Adequacy (Adequate quantity reaches last houses in tail end)			Yes	V	Please Tick the		
		No		appropriate box			
		quantity supplied to proje	ect area in ltr	/(total			
population in project ar	ea)						

Certified that the above project has been completed and put to service. The information provided herein are correct to the best of our knowledge.

Signature, Name & Designation

P. J. From Chairperson	1,007,3800	72/08/18	Assistant Executive Engineer
N.A. Councillor(s)/	Commissioner's/Executive	Collector's Representative	P.H. RHEODivision, Aska
Corporator(s) ·	Officer's representative	Polosers	Representative

Note: This certificate cannot be treated as confirmation or approval of execution quantity.