

PROJECT OUTCOME CERTIFICATE

Name of Project	Laying of distribution net work construction of of production well, pump house, power supply to pump house and commissioning of production well at Nuabazar slum in ward no-14 & 16 of Paradeep Municipality.
-----------------	---

Project code.	State Plan
---------------	------------

Project components(to be filled in by PHEO)- Laying of 150mm dia D.I pipe-330Mtr,100mm dia D.I pipe-2000 Mtr,Sinking of production well- 1 Nos,Construction of pump house-1 Nos,Fixing of D.I S.V 150mm dia. -2 Nos. & 100mm dia.-4 Nos and Installation of 7.5 H.P Submersible pump set- 1 sets

Intake(dia. & Cap. In MLD)	Nil
----------------------------	-----

WTP(Cap. in MLD)	Nil
------------------	-----

Production well (Nos. & Cap. in ML)	Production Well- 1 Nos, Cap.-0.79 ML
-------------------------------------	--------------------------------------

Storage GSR (Nos. & Cap. in ML) ESR (Nos. & Cap. in ML)	Nil
---	-----




Distribution network (length in Km)	2.33
--	------

Outcome(Pre & post target to be entered by PHEO in sync. with monitoring tool)

Description	Pre Implementation	Post Implementation-Target	Post Implementation
Increase in Supply Quantity(LPCD)	Nil	90	
Storage(ML)	Nil	Nil	
Increase in Supply Duration(Hrs.)	Nil	6.Hrs	
Household coverage in projected area (Enter total no. of houses in the project & existing connection if any) 160 Nos	(Enter targeted no. of New connections) 147 Nos	(Enter actual no.of new connections)	
Equity & Adequacy (Adequate quantity reaches last house in tail end)	Yes No	Yes	=

*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(Total population in project area)

Certified that the above project has been completed and put to service.The information provided herein are correct to best of our knowledge.

Signature,Name & Designation			
 Commissioner Executive Municipality	 ADDL. DISTRICT MAGISTRATE PARADIP	 Junior Engineer P.H. Section, Paradeep	

*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(Total population in project area)

Certified that the above project has been completed and put to service.The information provided herein are correct to best of our knowledge.