

## PROJECT OUTCOME CERTIFICATE

Name	Project	Sinking of 2Nos Production well and enhancement of Pump Capacity Bank of river Indravati of existing head works Nabarangpur Under Water Supply Project Proposed for State action plan for the year 2017-18.
Project Code		

### Project Components (to be filed in by PHEO)

Intake (dia & Cap. in MLD)	-----
WTP (Cap.in ML)	-----
Production well (Nos & Cap in ML)	4Nos
Storage ESR (Nos. & Cap in ML) GSR (Nos. & Cap in ML)	-----
Distribution network (length in Km)	-----

### Outcome (Pre & post target to be entered by PHEO in sync. With monitoring tool)

Description	Pre Implementation	Post Implementation Target	Post Implementation Actual (to be verified & recorded by the team)
Increase in Supply Quantity (LPCD)	Nil	10LPCD	6LPCD
Storage (ML)	-----	-----	-----
Increase in supply Duration (Hrs)	Nil	1Hrs	1Hrs
Household coverage in project area	(Enter total no of houses in the project area & existing connections if any)	(Enter targeted no of New connections)	(Enter actual no of new connection)
Equity & Adequacy (Adequate quantity reaches last house in tail end)	Yes <input checked="" type="checkbox"/>	Please tick the appropriate box	
	No		
*Computation of LPCD = (Daily quantity supplied to project area in ltr) total population in project area .		70LPCD	66LPCD