

PROJECT OUTCOME CERTIFICATE

Name of the Project	Sinking of Production well 4nos in the river bank of Rushikulya at Sunambosahi, of Aska NAC and Purchase & installation of suitable pumping sets and electrification to the bores with laying of pipe line and connection for Imp. Of W/S to Aska NAC
---------------------	---




Project Code	Project components (To be filled in by PHEO)
--------------	---

Intake (dia & Cap. In MLD)	-
WTP (Cap. In MLD)	-
Production well (Nos. & Cap. In ML)	4 nos/ 0.35 ML(0.09ML each average)
Storage ESR (Nos. & Cap. In ML)	-
GSR (Nos. & Cap. In ML)	-
Distribution network (length in Km)	1.00K.M(150mm dia D.I.pipe)

Outcome (Pre & post target to be entered by PHEO in sync. With monitoring tool)				
Description	Pre Implementation	Post Implementation - Target		Post Implementation- Actual (To be verified & recorded by the team)
Increase in supply Quantity (LPCD*)	105 Lpcd	121Lpcd		16 lpcd has been increased for the total NAC area.
Storage (ML)	0.725ML	0.725ML		
Increase in supply duration (Hrs)	6 hours	6 hours		
Household coverage in project area	600 nos Households & 300 nos Existing connections. (Enter Total no. of houses in the project area & existing connections if any)	200 Nos. (Enter targeted no. of New connections)		House water supply connections are being provided. (Enter actual no. of new connections)
Equity & Adequacy (Adequate quantity reaches last houses in tail end)		Yes	√	Please Tick the appropriate box
		No		
*Computation of LPCD=(Daily quantity supplied to project area in ltr)/(total population in project area)		The information provided herein are		

Certified that the above project has been completed and put to service. The information provided herein are correct to the best of our knowledge.

Signature, Name & Designation

Basanti patra W.No. 9 Councilor	 30/5/18 Executive Officer	 30.06.18 Collector's Representative	 30/6/18 Assistant Executive Engineer
Councillor(s)/ Corporator(s)	Commissioner's/Executive Officer's representative	Collector's Representative ASKA (Ganjam)	P.H. Sub Division, Aska Representative

Note: This certificate cannot be treated as confirmation or approval of execution quantity.