




<i>Project outcome</i>				
Name of Project		Sinking of Production well at Tinimuhani including commissioning for improvement of Pressure at Ward No.21 in Kendrapara municipality under State Plan ..		
Project code				
<b>Project components</b> <i>(to be filled in by PHEO)</i>				
Intake ( dia. & Cap. in MLD)		Nil		
WTP (Cap. in MLD)		Nil		
Production well (Nos & Cap. in ML)		1 No (0.36 ML)		
Storage ESR (Nos. & Cap. in ML) GSR (Nos. & Cap. in ML)		Nil		
Distribution network (length in Km)		0-20KM		
<b>Outcome</b> <i>(Pre &amp; post target to be entered by PHEO in sync. with monitoring tool)</i>				
Description	Pre Implementation	Post Implementation - Target		Post Implementation -Actual <i>(to be verified &amp; recorded by the team)</i>
Increase in Supply Quantity (LPCD*)	-	--	-	-
Storage (ML)	Nil			
Increase in Supply Duration (Hrs)	Nil			
Household Coverage In project area	<i>(Enter Total no. of houses in the project area &amp; existing connections if any)</i> Total No of House Hold-104 Existing connection -92	<i>(Enter targeted no. of New connections)-12</i>		<i>(Enter actual no. of new Connections)-12</i>
Equity & Adequacy <i>(Adequate quantity reaches last house in tail end)</i>		Yes	✓	<i>Please Tick the appropriate box</i>
		No		
*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(total population in project area)				
Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge				

**Signature, Name & Designation**

There is no council body	 27/7/18	 12.2.18	 28/07/18
Councilor(s) Corporator(s)	Commissioner's/Executive <b>Executive Officer</b> Kendrapara Municipality	<b>TAHASILDAR</b> KENDRAPARA	Asst. Executive Engine Representative <b>PHEO</b> KENDRAPARA