




PROJECT OUTCOME PROJECT			
Name of Project	Construction of two nos 5 lakh liter capacity UGR including laying of 200mm dia rising main, construction of pump house, electrification, pumping arrangement at Hill town and Gaunitia Pada under Bhawanipatna Municipality.		
Project Code	1516255461792		
Project Components (to be filled by PHEO)			
Intake (dia. & Cap. In MLD)		
WTP (Cap. In MLD)		
Production well (Nos. & Cap. In ML)		
Storage ESR (Nos & Cap. In ML) GSR (Nos & Cap. In ML)	2 No. GSR & Capacity 5.0 ML each		
Distribution Network (Length in KM)	3.1 Km, 1no. 100KVA/0.40 & 1No. 63KVA Sub-Station etc.		
Outcome (Pre & post target to be entered by PHEO in sync with monitoring tool)			
Description	Pre Implementation	Post Implementation Target	Post Implementation-Actual (to be verified & recorded by the team)
Increase in supply quantity (LPCD*)	91	135	118
Storage (ML)	1.00
Increase in supply duration (Hrs)
Household Coverage in project area=850	(Enter total no of houses in the project area & existing connections if any)=1555 HH & 2890 No.existing	(Enter targeted no of new connection)=400 no.	(Enter actual no of new connections)=350 no.
Equity & Adequacy (Adequate quantity reaches last house in tail end)	Yes	<input checked="" type="checkbox"/>	Please Tick the appropriate box
	No	<input type="checkbox"/>	

*Computation of LPCD = (Daily quantity supplied to project area in ltr) / (total population in project area)

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge

Signature, Name & Designation

			
Councillor(s)/ Corporator(s)	Commissioner's/ Executive Officer	Collector's Representative	Asst. PHEO
	12/3/15	19/7/19	12.3.19
	Executive Officer	Executive Engineer	Asst. PHEO
	Bhawanipatna Municipality	Bhawanipatna	Bhawanipatna

Note: This certification cannot be treated as confirmation of execution of the project.