

PROJECT OUTCOME CERTIFICATE

Name of Project	Construction of production well, pump house, Laying of balance distribution pipe linepower supply to pump house and commissioning of production well at Sandhakuda in ward no 17,18 and 19 of Paradeep Municipality.
Project code.	State Plan
Project components(to be filled in by PHEO)- Laying of 150mm dia D.I pipe-2500Mtr, 100mm dia D.I pipe- 5120 Mtr, Sinking of production well- 2 Nos, Construction of pump house-2 Nos, Fixing of D.I S.V 150mm dia. -4 Nos. & 100mm dia.- 7 Nos, Installation of 25 KVA Transformer- 2 Nos and Installation of 7.5 H.P Submersible pump set- 2 sets	
Intake(dia. & Cap. In MLD)	Nil
WTP(Cap. in MLD)	Nil
Production well (Nos. & Cap. in ML)	Production Well- 2 Nos, Cap.-1.57 ML
Storage GSR (Nos. & Cap. in ML) ESR (Nos. & Cap. in ML)	Nil
Distribution network (length in Km)	2.2




Outcome(Pre & post target to be entered by PHEO in sync. with monitoring tool)

Description	Pre Implementation	Post Implementation-Target	Post Implementation-
Increase in Supply Quantity(LPCD)	Nil	90	
Storage(ML)	Nil	Nil	
Increase in Supply Duration(Hrs.)	Nil	6 Hrs	
Household coverage in projected area	(Enter total no. of houses in the project & existing connection if any) 1905 Nos	(Enter targeted no. of New connections) 1905 Nos	(Enter actual no. of new connections) Nos
Equity & Adequacy (Adequate quantity reaches last house in tail end)	Yes	Yes	
	No	No	

*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(Total population in project area)

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.

Signature, Name & Designation

Councillor(s)/ Corporator(s)	 Executive Officer Paradeep Municipality	 Collector's Representative ADDL. DISTRICT MAGISTRATE PARADIP	 PHEO Representative P.H. Section, Paradeep
---------------------------------	---	--	--

*Computation of LPCD = (Daily quantity supplied to project area in ltr)/(Total population in project area)

Certified that the above project has been completed and put to service. The information provided herein are correct to best of our knowledge.